


Alexandria International Airport - Capital Projects Update

- **Project Name:** Runway 18 Approach Obstruction Removal – Phase 1 USACE Permitting & NEPA Environmental Assessment
- **Project Description:** This project will begin the Corps of Engineers permitting and wetlands mitigation process for the land north of the 18 approach between Big Bayou and Hwy 1 (Part of Old Rapides Golf Course). This land needs to be cleared and leveled for the new Runway 18/36 extension safety area and approach lighting system.
- **Project Manager:** Josh Barrett
- **Current Phase:** Permitting
- **Start Date (Actual):** August 2024
- **Completion Date (Planned):** December 2025
- **Completion Date (Projected):** February 2026
- **% Complete:** 50%
- **Changed Orders:** None
- **Budget (Approved):** \$80,000 for professional services
- **Budget (Spent to Date):** \$46,454
- **Budget (Remaining):** \$46,387
- **Key Milestones:** USACE 404 permit application was submitted in April.
- **Risks/Challenges:** USACE and LA DEQ review time
- **Notes/Updates:** Still working through the Corps permitting process. Still currently it's going through the water quality certification (or Section 401 review) through LDEQ. Additional information was sent to them. Once this step has been completed, the mitigation purchasing phase will begin. This LA DEQ review process has taken longer than anticipated or should have.



Alexandria International Airport - Capital Projects Update

- **Project Name:** AEX Thermoplastic Markings Replacement
- **Project Description:** This project will replace all existing thermoplastic markings at interconnecting taxiways and add thermoplastic markings on existing painted surfaces entering airport operating areas from aprons.
- **Project Manager:** Josh Barrett
- **Current Phase:** Construction
- **Start Date (Actual):** March 19, 2025
- **Completion Date (Planned):** June 17, 2025
- **Completion Date (Actual):** April 19, 2025
- **% Complete:** Substantially Complete. Punch list items remain.
- **Changed Orders:** One for a reduction of \$5,311.37
- **Budget (Approved):** \$1,094,606.63
- **Budget (Spent to Date):** \$ 1,019,876.29
- **Budget (Remaining):** \$74,730.34
- **Key Milestone:** Substantially Complete
- **Risks/Challenges:** Issues with the material installed.
- **Notes/Updates:** Contractor scheduling return to address the FOD issues next month when coming to perform the painted markings for the 18/36 runway extension project.



Alexandria International Airport - Capital Projects Update

- **Project Name:** AEX - Baggage Belt Replacement
- **Project Description:** This project will replace the existing inbound baggage belt system.
- **Project Manager:** Josh Barrett
- **Current Phase:** Contract Award
- **Start Date (Actual):** August 2025
- **Completion Date (Planned):** December 2025
- **Completion Date (Projected):** December 2025
- **% Complete:** 100%
- **Changed Orders:** None
- **Budget (Approved):** \$498,788
- **Budget (Spent to Date):** \$448,909.20
- **Budget (Remaining):** \$49,878.80
- **Key Milestones:** Complete.
- **Risks/Challenges:** None
- **Notes/Updates:** Project has been completed. In closeout period and waiting on clear lien period to expire.



PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, February 24, 2026**

Project Name: Clearing & Grubbing - Precision Approach for Runway 18-36

PAE Project No.: 12890

Project Description:

Task Order No. 10 - Clearing and Grubbing for Precision Approach to Runway 18-36. The project includes obstruction removal within a 90-acre Area of Impact to accommodate the precision approach surface associated with the extended Runway 18-36. The project also includes clearing, grubbing, filling and grading and conversion of wetlands in approximately 39 acres of property currently owned by the EEIDD within the 131 acre Area of Impact. This 39 acre parcel is located between Big Bayou and LA Hwy 1. The Area of Impact extends from Big Bayou to the Missouri Pacific Railroad.

Project Manager: Brendon Gaspard, P.E.

Current Phase: Permitting/Design

Start Date:

Permitting	2/1/2025
Design	7/30/2025
Construction	10/1/2026
Closeout	1/1/2028

Completion Date:

Permitting	6/30/2026
Design	5/31/2026
Construction	12/31/2027
Closeout	1/30/2028

% Complete:

Permitting	50%
Design	40%
Construction	0%
Closeout	0%

Change Orders: Not Applicable

Total Project Budget: \$ 353,730.00

Total Funds Expended to Date: \$ 65,938.00

Remaining Budget: \$ 287,792.00

Key Milestones:

Procure JD, Section 404 Permit and wetlands mitigation for the 39 acres currently owned by EEIDD. Conduct delineation of Area of Impact of the 131 acres beyond the property currently owned by EEIDD.

Risks/Challenges:

The project schedule may be adversely affected by government agency review and approval.

Notes/Updates:

The project is in support of Task Order 11 - Implementation of Precision Approach System. ODO was submitted to the FAA on Wednesday, Feb. 26, 2025. Met with the FAA on Wednesday, Feb. 26, 2025. Identified Environmental Clearance as the immediate action item to be addressed. The FAA is of the opinion that the 2019 Categorical Exclusion is still in effect.

FAA approved our proposed project implementation plan and Work Order No. 10 was executed on July 30, 2025.

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025



PROPOSED OBSTRUCTION REMOVAL

PROPOSED MALS SYSTEM

PROPOSED MALS SHELTER

PROPOSED GLIDE SLOPE ANTENNA

PROPOSED LOCALIZER ARRAY


PROPOSED OBSTRUCTION REMOVAL

FUTURE RPZ
1,000' x 1,750' x 2,500'


EXISTING RPZ
1,000' x 1,510' x 1,700'

RUNWAY 18/36

RUNWAY 14/32



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




SHEET
1 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 8588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71308


OVERALL

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025




LEGEND

	AREA 1
	AREA 2
	AREA 3



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA





SHEET
2 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 9588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71305

INSET

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025



SHEET
 3 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA




PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 9588 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71308


PRELIMINARY SITE GRADING PLAN

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025

Elevations Table				
Number	Minimum Elevation	Maximum Elevation	Color	VOLUME (C.Y.)
1	-0.449	0.000	Red	1
2	0.000	13.663	Purple	11,167



PROFILE
 SCALE: 1"=40' HORIZ
 1"=8' VERT.



SHEET
4 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA



PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 8588 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71308

PRELIMINARY ROAD PROFILE



PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, February 24, 2026**

Project Name: AEX High Bay Aircraft Maintenance Hangar (Capital Outlay)

PAE Project No.: 12063

Project Description:

Task Orders 1 - 3. Develop conceptual building plans, select and provide layout, geotechnical investigations, define development package, analyze economic and competitive factors, topographic surveys and fire flow studies in support of the design and construction of a High Bay Aircraft Maintenance Hangar.

Project Manager: Thomas C. David, Jr., P.E.

Current Phase: Preliminary Design Phase

Start Date:

Planning	Jun-23
Design	TBD
Construction	N/A

Completion Date:

Planning	TBD
Design	TBD
Construction	N/A
Closeout	N/A

% Complete:

Planning	100%
Design	0%
Construction	0%
Closeout	0%

Change Orders: Not Applicable

Total Project Budget: \$ 642,100.00

Total Funds Expended to Date: \$ 581,150.00 90.51%

Remaining Budget: \$ 60,950.00 9.49%

Key Milestones:

Preliminary Plans, Outlined Specifications, Cost Estimate and Design Narrative to be submitted on Friday, February 27, 2026.


Remaining work includes the Economic Analysis and Market Opportunities Study.

Risks/Challenges:

Project funding for construction is dependent on Louisiana Capital Outlay Legislative appropriations; and tied to tenant prospects. Funding in place for up to 60% Design.

Notes/Updates:

EA and Design Team determined to move forward with designs using pre-engineered metal building hangar concept with prototypical - non-specific offices, work areas, restrooms, etc. Monthly design status conference calls are scheduled. FP&C will not allow design process beyond 60% completion until funding for construction is approved by Legislature. Fire flow studies indicate that a new 16"-diameter water main from Vandenberg Drive to the High Bay Aircraft Maintenance Hangar site would be required for adequate fire protection.



no.	date	by	ckd	description

PRELIMINARY - NOT FOR CONSTRUCTION

**BURNS
MCDONNELL**
9400 WARD PARKWAY
KANSAS CITY, MO 64114
816-333-9400
Burns & McDonnell Engineering Company, Inc.
LICENSE NO. EF.000125

date 10/15/2024	detailed L. OUDERKIRK
designed L. OUDERKIRK	checked M. MILLER

ALEXANDRIA INTERNATIONAL AIRPORT
1100 FRANK ANDREWS BLVD
ALEXANDRIA, LA 71303

AEX MRO HANGAR
OVERALL SITE PLAN

project 172480	contract
drawing CS110	rev.


CS110 —

file 172480_CS100.DWG

OVERALL SITE PLAN
SCALE IN FEET




Draft Print




**Alexandria International Airport
Capital Projects Update
Tuesday, February 24, 2026**

Project Name:	Implementation of Precision Approach for Runway 18-36	
PAE Project No.:	12891	
Project Description:	Task Order No. 11 - Implementation of Precision Approach for Runway 18-36. The project includes the design of an instrumentation landing system including localizer, glide slope and approach lighting system.	
Project Manager:	Brendon Gaspard, P.E.	
Current Phase:	Design	
Start Date:		
	Design	7/30/2025
	Construction	10/1/2026
	Closeout	1/1/2028
Completion Date:		
	Design	5/31/2026
	Construction	12/31/2027
	Closeout	1/30/2028
% Complete:		
	Design	40%
	Construction	0%
	Closeout	0%
Change Orders:	Not Applicable	
Total Project Budget:	\$	625,887.00
Total Funds Expended to Date:	\$	244,413.70
Remaining Budget:	\$	381,473.30
Key Milestones:	Coordination with FAA, Airspace Case Documentation and Submittal, Environmental Clearance, Design, Bidding, Construction Award, Construction and FAA Flight Check & Opening to Traffic.	
Risks/Challenges:	The project schedule may be adversely affected by government agency review and approval.	
Notes/Updates:	Met with the FAA on Wednesday, Feb. 26, 2025. Identified Environmental Clearance as the immediate action item to be addressed. The FAA is of the opinion that the 2019 Categorical Exclusion is still in effect. Construction of the instrumentation landing system including localizer and glide slope and approach lighting system is programmed to be implemented under Task Order 12.	
	FAA approved our proposed project implementation plan and Work Order No. 11 was executed on July 30, 2025.	

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




ENGLAND
ECONOMIC & INDUSTRIAL
DEVELOPMENT DISTRICT

SHEET
1 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 9599 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71309


OVERALL

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025




LEGEND

	AREA 1
	AREA 2
	AREA 3



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




SHEET
2 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 9588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71305

INSET


PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025



ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA



PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 9588 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71308




SHEET
 3 OF 4


PRELIMINARY SITE GRADING PLAN

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025

Elevations Table				
Number	Minimum Elevation	Maximum Elevation	Color	VOLUME (C.Y.)
1	-0.449	0.000	Red	1
2	0.000	13.663	Purple	11,167



PROFILE
 SCALE: 1"=40' HORIZ
 1"=8' VERT.



SHEET
4 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA



PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 8588 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71308

PRELIMINARY ROAD PROFILE



PAN AMERICAN ENGINEERS, LLC

Alexandria International Airport
Capital Projects Update
Tuesday, February 24, 2026

Project Name: Runway 18-36 Extension - Construction

PAE Project No.: 12889

Project Description:

Task Order No. 9 - Construction and Construction Engineering for extension of Runway 18-36. The existing runway length is 7,001'. The runway extension is 1,502'. When complete, Runway 18-36 will have an overall length of 8,503'.

Project Manager: Brendon Gaspard, P.E.

Current Phase: Construction

Start Date:

Planning	5/19/2023
Design	5/19/2023
Construction	7/1/2024

Completion Date:

Planning	6/16/2023
Design	6/16/2023
Construction	4/15/2026
Closeout	5/15/2026

% Complete:

Planning	100%
Design	100%
Construction	95%
Closeout	0%

Change Orders: PAE/EEIDD submitted Change Order No. 1 / Plan Change No. 1 to FAA and DOTD on January 16, 2026. The change order involves the following scope of work:

- Adjust the contract quantities to reflect the installed quantities.
- Procurement of wire that matches current airport color coding standards.
- Reconfiguration of frangible couplings for REILs on approach end of Runway 18.
- Revision of the east-side panel of Taxiway B2 Hold Sign.
- Installation of Taxiway B2 Directional Sign.

Total Project Budget: \$ 17,470,649.90

Total Funds Expended to Date: \$ 15,261,279.42 87.35%

Remaining Budget: \$ 2,209,370.48 12.65%

Key Milestones:

Complete construction and commission the project.

Risks/Challenges:

The project schedule may be adversely affected by weather or other items beyond control.

Notes/Updates:

The project is an active construction project.







Alexandria International Airport - Capital Projects Update

- **Project Name:** South Apron Expansion – Phase 2 Construction
- **Project Description:** This project will begin the expansion of the South Apron with the first phase of construction
- **Project Manager:** Josh Barrett
- **Current Phase:** Construction Assembly Period
- **Start Date (Actual):** November 2025
- **Completion Date (Planned):** August 2026
- **Completion Date (Projected):** August 2026
- **% Complete:** 0%
- **Changed Orders:** None
- **Budget (Approved):** \$4,863,105
- **Budget (Spent to Date):** \$0
- **Budget (Remaining):** \$4,863,105
- **Key Milestones:** Construction underway.
- **Risks/Challenges:** None
- **Notes/Updates:** Contractor has started work. The first stage of the project is to install the drainage pipes and catch basins.

NO.		DATE		REVISION DESCRIPTION		BY	

These drawings, specifications and other documents are instruments of service for use solely on this project. Meyer, Meyer, LaCroix & Hixson, Inc. shall be held responsible for the accuracy of the information shown on these drawings, specifications and other documents. The instruments shall not be used, copied or reproduced for any purpose, without the prior written agreement of Meyer, Meyer, LaCroix & Hixson, Inc. Any unauthorized use shall be at the Owner's sole risk and without liability to Meyer, Meyer, LaCroix & Hixson, Inc.

SCALE:
 Reproducing these documents, the Contractor certifies that they conform to the specifications and end accepts full responsibility for their use.

NOTICE!
 48 HOURS BEFORE DIGGING CALL 800-477-3263 TO LOCATE UTILITY LINES



Terminal Apron

Phase 1 Construction - New Pavement and Drainage

South Apron

Runway 14/32

1
EX1 PROJECT EXHIBIT
 SCALE: 1"=100'

PRELIMINARY DOCUMENT
 NOT TO BE USED FOR CONSTRUCTION, BIDDING, RECORDATION, CONVEYANCE, SALES, OR AS THE BASIS FOR THE ISSUANCE OF A PERMIT.
 JOSHUA BARRETT, PE
 LIC. NO. 33572
 MEYER, MEYER, LaCROIX & HIXSON, INC.



Meyer, Meyer, LaCroix & Hixson, Inc.
 Engineers & Land Surveyors
 100 Engineer Place, Alexandria, LA 71303
 Phone: (318) 448-0888 - Fax: (318) 448-0885

ENGLAND INDUSTRIAL AIRPARK & COMMUNITY
 ALEXANDRIA INTERNATIONAL AIRPORT (AEX)
 SOUTH APRON EXPANSION - PHASE 1
 DRAINAGE PLAN

PROJECT NO. 7593
 DATE: APRIL 2025
 DESIGNED BY: JCB
 CHECKED BY: JTB
 DRAWN BY: JDM
 CHECKED BY: JCB

SHEET NO.
EX1
 REVISION NO. P1



Alexandria International Airport - Capital Projects Update

- **Project Name:** AEX – Terminal Seating Replacement
- **Project Description:** This project is for ordering new seats for the terminal near the gates. This is an equipment purchase only.
- **Project Manager:** Josh Barrett
- **Current Phase:** Bidding
- **Start Date (Actual):** December 2025
- **Completion Date (Planned):** April 2026
- **Completion Date (Projected):** May 2026
- **% Complete:** 25%
- **Changed Orders:** None
- **Budget (Approved):** \$218,000
- **Budget (Spent to Date):** \$109,000
- **Budget (Remaining):** \$109,000
- **Key Milestones:** May delivery
- **Risks/Challenges:** Long lead time for seats to be delivered.
- **Notes/Updates:** Contracts have been executed and seats are in the process for manufacturing.






PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, February 24, 2026**

Project Name:	Vandenberg Drive Rehabilitation (MPO)		
PAE Project No.:	12167		
Project Description:	Roadway improvements under the MPO<200k (Alexandria/Pineville Area) Surface Transportation Program (STP) FY 24-25 on Vandenberg Drive and England Drive. Work includes concrete panel replacement and hot mix asphalt overlay. See attached Exhibit.		
Project Manager:	Bill Dean, P.E.		
Current Phase:	Planning and Design		
Start Date:			
	Planning	11/1/2021	
	Design	11/1/2021	
	Construction	8/12/2026	
Completion Date:			
	Planning	2/2/2025	
	Design	6/1/2025	
	Construction	3/31/2027	
	Closeout	4/30/2027	
% Complete:			
	Planning	100%	
	Design	99%	
	Construction	0%	
	Closeout	0%	
Change Orders:	Not Applicable		
Total Project Budget:	\$	1,684,155.50	
Total Funds Expended to Date:	\$	103,455.00	6.14%
Remaining Budget:	\$	1,580,700.50	93.86%
Key Milestones:	LDOTD is in the process of reviewing final plans and specifications.		
Risks/Challenges:	Project funding for construction is dependent on Louisiana Capital Outlay Legislative appropriations; and tied to tenant prospects. Funding in place for up to 60% Design.		
Notes/Updates:			



ENGLAND AIRPARK

1

END AIR BASE ROAD

BEGIN BAYOU RAPIDES

EXHIBIT "A"

1	VANDENBERG DRIVE	BAYOU RAPIDES - AIR BASE ROAD
---	------------------	-------------------------------