


Alexandria International Airport - Capital Projects Update

- **Project Name:** Runway 18 Approach Obstruction Removal – Phase 1 USACE Permitting & NEPA Environmental Assessment
- **Project Description:** This project will begin the Corps of Engineers permitting and wetlands mitigation process for the land north of the 18 approach between Big Bayou and Hwy 1 (Part of Old Rapides Golf Course). This land needs to be cleared and leveled for the new Runway 18/36 extension safety area and approach lighting system.
- **Project Manager:** Josh Barrett
- **Current Phase:** Permitting
- **Start Date (Actual):** August 2024
- **Completion Date (Planned):** December 2025
- **Completion Date (Projected):** February 2026
- **% Complete:** 50%
- **Change Orders:** None
- **Budget (Approved):** \$80,000 for professional services
- **Budget (Spent to Date):** \$46,454
- **Budget (Remaining):** \$46,387
- **Key Milestones:** USACE 404 permit application was submitted in April.
- **Risks/Challenges:** USACE and LA DEQ review time
- **Notes/Updates:** **No update since last month. Currently in the DEQ Public Notice period.** Still working through the Corps permitting process. Still currently it's going through the water quality certification (or Section 401 review) through LDEQ. Additional information was sent to them. Once this step has been completed, the mitigation purchasing phase will begin. This LA DEQ review process has taken longer than anticipated or should have.



Alexandria International Airport - Capital Projects Update

- **Project Name:** AEX Thermoplastic Markings Replacement
- **Project Description:** This project will replace all existing thermoplastic markings at interconnecting taxiways and add thermoplastic markings on existing painted surfaces entering airport operating areas from aprons.
- **Project Manager:** Josh Barrett
- **Current Phase:** Construction
- **Start Date (Actual):** March 19, 2025
- **Completion Date (Planned):** June 17, 2025
- **Completion Date (Actual):** April 19, 2025
- **% Complete:** Substantially Complete. Punch list items remain.
- **Change Orders:** One for a reduction of \$5,311.37
- **Budget (Approved):** \$1,094,606.63
- **Budget (Spent to Date):** \$ 1,019,876.29
- **Budget (Remaining):** \$74,730.34
- **Key Milestone:** Substantially Complete
- **Risks/Challenges:** Issues with the material installed.
- **Notes/Updates:** Contractor returning the week of March 23 to address FOD issues.

Alexandria International Airport - Capital Projects Update


- **Project Name:** AEX - Baggage Belt Replacement
- **Project Description:** This project will replace the existing inbound baggage belt system.
- **Project Manager:** Josh Barrett
- **Current Phase:** Contract Award
- **Start Date (Actual):** August 2025
- **Completion Date (Planned):** December 2025
- **Completion Date (Projected):** December 2025
- **% Complete:** 100%
- **Change Orders:** None
- **Budget (Approved):** \$498,788
- **Budget (Spent to Date):** \$448,909.20
- **Budget (Remaining):** \$49,878.80
- **Key Milestones:** Complete.
- **Risks/Challenges:** None
- **Notes/Updates:** **No update since last month.** Project has been completed. In closeout period and waiting on clear lien period to expire.



**Alexandria International Airport
Capital Projects Update
Tuesday, March 24, 2026**

Project Name:	Clearing & Grubbing - Precision Approach for Runway 18-36									
PAE Project No.:	12890									
Project Description:	<p>Task Order No. 10 - Clearing and Grubbing for Precision Approach to Runway 18-36. The project includes obstruction removal within a 90-acre Area of Impact to accommodate the precision approach surface associated with the extended Runway 18-36. The project also includes clearing, grubbing, filling and grading and conversion of wetlands in approximately 39 acres of property currently owned by the EEIDD within the 131 acre Area of Impact. This 39 acre parcel is located between Big Bayou and LA Hwy 1. The Area of Impact extends from Big Bayou to the Missouri Pacific Railroad.</p>									
Project Manager:	Brendon Gaspard, P.E.									
Current Phase:	Permitting/Design									
Start Date:	<table border="0"> <tr> <td>Permitting</td> <td>2/1/2025</td> </tr> <tr> <td>Design</td> <td>7/30/2025</td> </tr> <tr> <td>Construction</td> <td>10/1/2026</td> </tr> <tr> <td>Closeout</td> <td>1/1/2028</td> </tr> </table>		Permitting	2/1/2025	Design	7/30/2025	Construction	10/1/2026	Closeout	1/1/2028
Permitting	2/1/2025									
Design	7/30/2025									
Construction	10/1/2026									
Closeout	1/1/2028									
Completion Date:	<table border="0"> <tr> <td>Permitting</td> <td>6/30/2026</td> </tr> <tr> <td>Design</td> <td>5/31/2026</td> </tr> <tr> <td>Construction</td> <td>12/31/2027</td> </tr> <tr> <td>Closeout</td> <td>1/30/2028</td> </tr> </table>		Permitting	6/30/2026	Design	5/31/2026	Construction	12/31/2027	Closeout	1/30/2028
Permitting	6/30/2026									
Design	5/31/2026									
Construction	12/31/2027									
Closeout	1/30/2028									
% Complete:	<table border="0"> <tr> <td>Permitting</td> <td>50%</td> </tr> <tr> <td>Design</td> <td>40%</td> </tr> <tr> <td>Construction</td> <td>0%</td> </tr> <tr> <td>Closeout</td> <td>0%</td> </tr> </table>		Permitting	50%	Design	40%	Construction	0%	Closeout	0%
Permitting	50%									
Design	40%									
Construction	0%									
Closeout	0%									
Change Orders:	Not Applicable									
Total Project Budget:	\$	353,730.00								
Total Funds Expended to Date:	\$	65,938.00								
Remaining Budget:	\$	287,792.00								
Key Milestones:	Procure JD, Section 404 Permit and wetlands mitigation for the 39 acres currently owned by EEIDD. Conduct delineation of Area of Impact of the 131 acres beyond the property currently owned by EEIDD.									
Risks/Challenges:	The project schedule may be adversely affected by government agency review and approval.									
Notes/Updates:	<p>The project is in support of Task Order 11 - Implementation of Precision Approach System. ODO was submitted to the FAA on Wednesday, Feb. 26, 2025. Met with the FAA on Wednesday, Feb. 26, 2025. Identified Environmental Clearance as the immediate action item to be addressed. The FAA is of the opinion that the 2019 Categorical Exclusion is still in effect.</p> <p>FAA approved our proposed project implementation plan and Work Order No. 10 was executed on July 30, 2025.</p> <p>PAE submitted 30% Plans and Specifications, Implementation Schedule and Engineer's Opinion of Probable Costs to EEIDD via email dated February 27, 2026.</p>									

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025



FUTURE RPZ
1,000' x 1,750' x 2,500'

EXISTING RPZ
1,000' x 1,510' x 1,700'

PROPOSED OBSTRUCTION REMOVAL

PROPOSED
MALS
SYSTEM

PROPOSED
MALS
SHELTER


PROPOSED
GLIDE SLOPE
ANTENNA

PROPOSED LOCALIZER ARRAY

PROPOSED OBSTRUCTION REMOVAL


RUNWAY 18/36

RUNWAY 14/32



BAR SCALE NOT INTENDED FOR CRITICAL DIMENSIONS

ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




SHEET
1 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 8589 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71305


OVERALL

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025




LEGEND

	AREA 1
	AREA 2
	AREA 3



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




SHEET
2 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 8588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71305


INSET

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025



100 0 100 200 300 Feet
 BAR SCALE NOT INTENDED FOR CRITICAL DIMENSIONS

ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA




SHEET
 3 OF 4

PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 9588 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71308


PRELIMINARY SITE GRADING PLAN

**PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS**
DECEMBER 5, 2025

Elevations Table				
Number	Minimum Elevation	Maximum Elevation	Color	VOLUME (C.Y.)
1	-0.449	0.000	■	1
2	0.000	13.663	■	11,167



PROFILE
SCALE: 1"=40' HORIZ
1"=8' VERT.



SHEET
4 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA



PAN AMERICAN ENGINEERS, LLC
P.O. BOX 8568 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71308

PRELIMINARY ROAD PROFILE



**Alexandria International Airport
Capital Projects Update
Tuesday, March 24, 2026**

Project Name: AEX High Bay Aircraft Maintenance Hangar (Capital Outlay)

PAE Project No.: 12063

Project Description:

Task Orders 1 - 3. Develop conceptual building plans, select and provide layout, geotechnical investigations, define development package, analyze economic and competitive factors, topographic surveys and fire flow studies in support of the design and construction of a High Bay Aircraft Maintenance Hangar.

Project Manager: Thomas C. David, Jr., P.E.

Current Phase: Preliminary Design Phase

Start Date:

Planning	Jun-23
Design	TBD
Construction	N/A

Completion Date:

Planning	TBD
Design	TBD
Construction	N/A
Closeout	N/A

% Complete:

Planning	100%
Design	35%
Construction	0%
Closeout	0%

Change Orders: Not Applicable

Total Project Budget: \$ 642,100.00

Total Funds Expended to Date: \$ 600,100.00 93.46%

Remaining Budget: \$ 42,000.00 6.54%

Key Milestones:

PAE submitted Cost Estimate, 35% Drawings, Project Specification Table of Contents and Airspace Study to EEIDD on March 12, 2026.


Remaining work includes the Economic Analysis and Market Opportunities Study.

Risks/Challenges:

Project funding for construction is dependent on Louisiana Capital Outlay Legislative appropriations; and tied to tenant prospects. Funding in place for up to 60% Design.

Notes/Updates:

EA and Design Team determined to move forward with designs using pre-engineered metal building hangar concept with prototypical - non-specific offices, work areas, restrooms, etc. Monthly design status conference calls are scheduled. FP&C will not allow design process beyond 60% completion until funding for construction is approved by Legislature. Fire flow studies indicate that a new 16"-diameter water main from Vandenberg Drive to the High Bay Aircraft Maintenance Hangar site would be required for adequate fire protection.



no.	date	by	ckd	description

PRELIMINARY - NOT FOR CONSTRUCTION

**BURNS
MCDONNELL**
9400 WARD PARKWAY
KANSAS CITY, MO 64114
816-333-9400
Burns & McDonnell Engineering Company, Inc.
LICENSE NO. EF.000125

date 10/15/2024	detailed L. OUDERKIRK
designed L. OUDERKIRK	checked M. MILLER

ALEXANDRIA INTERNATIONAL AIRPORT
1100 FRANK ANDREWS BLVD
ALEXANDRIA, LA 71303

AEX MRO HANGAR
OVERALL SITE PLAN

project 172480	contract
drawing CS110	rev. -

file 172480_CS100.DWG



PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, March 24, 2026**

Project Name: Implementation of Precision Approach for Runway 18-36

PAE Project No.: 12891

Project Description:

Task Order No. 11 - Implementation of Precision Approach for Runway 18-36. The project includes the design of an instrumentation landing system including localizer, glide slope and approach lighting system.

Project Manager: Brendon Gaspard, P.E.

Current Phase: Design

Start Date:

Design 7/30/2025

Construction 10/1/2026

Closeout 1/1/2028

Completion Date:

Design 5/31/2026

Construction 12/31/2027

Closeout 1/30/2028

% Complete:

Design 40%

Construction 0%

Closeout 0%

Change Orders: Not Applicable

Total Project Budget: \$ 625,887.00

Total Funds Expended to Date: \$ 293,283.75

Remaining Budget: \$ 332,603.25

Key Milestones:

Coordination with FAA, Airspace Case Documentation and Submittal, Environmental Clearance, Design, Bidding, Construction Award, Construction and FAA Flight Check & Opening to Traffic.

Risks/Challenges:

The project schedule may be adversely affected by government agency review and approval.


Notes/Updates:

Met with the FAA on Wednesday, Feb. 26, 2025. Identified Environmental Clearance as the immediate action item to be addressed. The FAA is of the opinion that the 2019 Categorical Exclusion is still in effect. Construction of the instrumentation landing system including localizer and glide slope and approach lighting system is programmed to be implemented under Task Order 12.

FAA approved our proposed project implementation plan and Work Order No. 11 was executed on July 30, 2025.

PAE submitted 30% Plans and Specifications, Implementation Schedule and Engineer's Opinion of Probable Costs to EEIDD via email dated February 27, 2026.

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025



FUTURE RPZ
1,000' x 1,750' x 2,500'

EXISTING RPZ
1,000' x 1,510' x 1,700'

PROPOSED OBSTRUCTION REMOVAL

PROPOSED
MALS
SYSTEM

PROPOSED
MALS
SHELTER


PROPOSED
GLIDE SLOPE
ANTENNA

PROPOSED LOCALIZER ARRAY

PROPOSED OBSTRUCTION REMOVAL


RUNWAY 18/36

RUNWAY 14/32



BAR SCALE NOT INTENDED FOR CRITICAL DIMENSIONS

ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA




SHEET
1 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 8588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71308


OVERALL

PHASE IV
EXTENSION OF RUNWAY 18 AND
ASSOCIATED IMPROVEMENTS
DECEMBER 5, 2025




LEGEND

	AREA 1
	AREA 2
	AREA 3



ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA






SHEET
2 OF 4

PAN AMERICAN ENGINEERS, LLC
P.O. BOX 9588 | 1717 JACKSON STREET
ALEXANDRIA, LA. 71305

INSET

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025



SHEET
 3 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
 ALEXANDRIA, LOUISIANA




PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 9589 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71309


PRELIMINARY SITE GRADING PLAN

PHASE IV
 EXTENSION OF RUNWAY 18 AND
 ASSOCIATED IMPROVEMENTS
 DECEMBER 5, 2025

Elevations Table				
Number	Minimum Elevation	Maximum Elevation	Color	VOLUME (C.Y.)
1	-0.449	0.000	Red	1
2	0.000	13.663	Purple	11,167



PROFILE
 SCALE: 1"=40' HORIZ
 1"=8' VERT.



SHEET
4 OF 4

ALEXANDRIA INTERNATIONAL AIRPORT
ALEXANDRIA, LOUISIANA



PAN AMERICAN ENGINEERS, LLC
 P.O. BOX 8568 | 1717 JACKSON STREET
 ALEXANDRIA, LA. 71305

PRELIMINARY ROAD PROFILE



PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, March 24, 2026**

Project Name: Runway 18-36 Extension - Construction

PAE Project No.: 12889

Project Description:

Task Order No. 9 - Construction and Construction Engineering for extension of Runway 18-36. The existing runway length is 7,001'. The runway extension is 1,502'. When complete, Runway 18-36 will have an overall length of 8,503'.

Project Manager: Brendon Gaspard, P.E.

Current Phase: Construction

Start Date:

Planning	5/19/2023
Design	5/19/2023
Construction	7/1/2024

Completion Date:

Planning	6/16/2023
Design	6/16/2023
Construction	4/15/2026
Closeout	5/15/2026

% Complete:

Planning	100%
Design	100%
Construction	95%
Closeout	0%

Change Orders: PAE/EEIDD submitted Change Order No. 1 / Plan Change No. 1 to FAA and DOTD on January 16, 2026. The change order involves the following scope of work:

- Adjust the contract quantities to reflect the installed quantities.
- Procurement of wire that matches current airport color coding standards.
- Reconfiguration of frangible couplings for REILs on approach end of Runway 18.
- Revision of the east-side panel of Taxiway B2 Hold Sign.
- Installation of Taxiway B2 Directional Sign.

Total Project Budget: \$ 17,470,649.90

Total Funds Expended to Date: \$ 15,332,035.15 87.76%

Remaining Budget: \$ 2,138,614.75 12.24%

Key Milestones:

Complete construction and commission the project.

Risks/Challenges:

The project schedule may be adversely affected by weather or other items beyond control.

Notes/Updates:

The project is an active construction project.



Inspection of NAVAID System
(March 4, 2026)

Alexandria International Airport - Capital Projects Update

- **Project Name:** South Apron Expansion – Phase 2 Construction
- **Project Description:** This project will begin the expansion of the South Apron with the first phase of construction
- **Project Manager:** Josh Barrett
- **Current Phase:** Construction Assembly Period
- **Start Date (Actual):** November 2025
- **Completion Date (Planned):** August 2026
- **Completion Date (Projected):** August 2026
- **% Complete:** 15%
- **Change Orders:** 1 that added \$734,703.63 for additional DOTD funding.
- **Budget (Approved):** \$5,597,808.63
- **Budget (Spent to Date):** \$805,500.25
- **Budget (Remaining):** \$4,792,308.38
- **Key Milestones:** Construction underway.
- **Risks/Challenges:** None
- **Notes/Updates:** Progressing well. Currently working on the installation of a new water main across the apron. Will improve pressure and flow in the ICE/Fuel Farm area.

NO.		DATE		REVISION DESCRIPTION		BY	

These drawings, specifications and other documents are instruments of service for use solely on this project. Meyer, Meyer, LaCroix & Hixson, Inc. shall be held responsible for the accuracy of the information shown on these drawings, specifications and other documents. The instruments shall not be used, copied or reproduced for any purpose, without the prior written agreement of Meyer, Meyer, LaCroix & Hixson, Inc. Any unauthorized use shall be at the Owner's sole risk and without liability to Meyer, Meyer, LaCroix & Hixson, Inc.

SCALE:
 Reproducing these documents without the written consent of the preparer and acceptor is prohibited. The contractor certifies that they have read these documents and accept full responsibility for their use.

NOTICE!
 48 HOURS BEFORE DIGGING CALL 800-477-3225 TO LOCATE UTILITY LINES



1
EX1 PROJECT EXHIBIT
 SCALE: 1"=100'

PRELIMINARY DOCUMENT
 NOT TO BE USED FOR CONSTRUCTION, BIDDING, RECORDATION, CONVEYANCE, SALES, OR AS THE BASIS FOR THE ISSUANCE OF A PERMIT.
 JOSHUA BARRETT, PE
 LIC. NO. 33572
 MEYER, MEYER, LaCROIX & HIXSON, INC.

mml&h	
Meyer, Meyer, LaCroix & Hixson, Inc. Engineers & Land Surveyors 100 Engineer Place, Alexandria, LA 71303 Phone: (318) 448-0888 - Fax: (318) 448-0885	
ALEXANDRIA-RUSTON	
ENGLAND INDUSTRIAL AIRPARK & COMMUNITY ALEXANDRIA INTERNATIONAL AIRPORT (AEX) SOUTH APRON EXPANSION - PHASE 1	
DRAINAGE PLAN	
STAMP	
PROJECT NO. 7593	DATE: APRIL 2025
DESIGNED BY: JCB	CHECKED BY: JTB
DRAWN BY: JDM	CHECKED BY: JCB
SHEET NO.	
EX1	
REVISION NO. P1	



Alexandria International Airport - Capital Projects Update

- **Project Name:** AEX – Terminal Seating Replacement
- **Project Description:** This project is for ordering new seats for the terminal near gates. This is an equipment purchase only.
- **Project Manager:** Josh Barrett
- **Current Phase:** Bidding
- **Start Date (Actual):** December 2025
- **Completion Date (Planned):** April 2026
- **Completion Date (Projected):** May 2026
- **% Complete:** 25%
- **Change Orders:** None
- **Budget (Approved):** \$218,000
- **Budget (Spent to Date):** \$109,000
- **Budget (Remaining):** \$109,000
- **Key Milestones:** May delivery
- **Risks/Challenges:** Long lead time for seats to be delivered.
- **Notes/Updates:** Awaiting delivery of seats. Scheduled for shipping next month.





PAN AMERICAN ENGINEERS, LLC

**Alexandria International Airport
Capital Projects Update
Tuesday, March 24, 2026**

Project Name:	Vandenberg Drive Rehabilitation (MPO)		
PAE Project No.:	12167		
Project Description:	Roadway improvements under the MPO<200k (Alexandria/Pineville Area) Surface Transportation Program (STP) FY 24-25 on Vandenberg Drive and England Drive. Work includes concrete panel replacement and hot mix asphalt overlay. See attached Exhibit.		
Project Manager:	Bill Dean, P.E.		
Current Phase:	Planning and Design		
Start Date:			
	Planning	11/1/2021	
	Design	11/1/2021	
	Construction	8/12/2026	
Completion Date:			
	Planning	2/2/2025	
	Design	6/1/2025	
	Construction	3/31/2027	
	Closeout	4/30/2027	
% Complete:			
	Planning	100%	
	Design	99%	
	Construction	0%	
	Closeout	0%	
Change Orders:	Not Applicable		
Total Project Budget:	\$	1,684,155.50	
Total Funds Expended to Date:	\$	109,807.50	6.52%
Remaining Budget:	\$	1,574,348.00	93.48%
Key Milestones:	LDOTD is in the process of reviewing final plans and specifications.		
Risks/Challenges:	Project funding for construction is dependent on Louisiana Capital Outlay Legislative appropriations; and tied to tenant prospects. Funding in place for up to 60% Design.		
Notes/Updates:			




EXHIBIT "A"

1	VANDENBERG DRIVE	BAYOU RAPIDES - AIR BASE ROAD
---	------------------	-------------------------------